Completion Report

1	Name of Wok	Improvements to Cement Concrete roads at Munikondappa Layout & Muneshwara Nagara in Bagalagunte W.No-14 .
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 134 /2017-18, Dt.26.09.2017
		EE/DD/TS/170/ 2017-18, Dt.26.09.2017
3	Head of Acount which is Chargeable	014-18-000026, P Code-3111
4	Enstrument Order No. & Date	EE/DD/WO/ 373 /17-18, Dt. 27.03.2018
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	
7	Measurement recorded in MB	MB No. /17-18,
	Page No	
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	Shivakumar Udayar
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	K P Umesh
	b) Asst. Exe. Engineer	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
50.00 Lakhs		–	

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

Shdayar
ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು